

## Master Projects for Longleaf CDD

### Pool Shade Structure

**BUDGET: \$5,650**

	Proposals	Expenses
Tasks to be completed:		
<b>1. Design plan for permit submission</b>		
a. Workbench		160.00
<b>3. Material purchase and construction</b>		
a. Target - 2 10x10 gazebos		750.00
b. Concrete footers for both gazebos	500.00	
Totals	0.00	160.00
<b>(Over) or Under Budget</b>	<b>\$5,490.00</b>	

Notes: Workbench informed the CDD after 50% deposit was issued that they do not provide installatoin services that the CDD would have to contract out for this work. The CDD placed a stop-payment on the deposit of \$2,825. Looking for alternative solutions. Frank Starkey has provided a drawing and material specs for a shade structure.  
Requesting proposals from other contractors - Miracle recreation, Southeastern Group  
Proposals are due for the 1/17/08 meeting. Board requested further info.  
Revised proposals are due 2/19/08. Board approved alternative option due to the dollar amount of proposals, approved the purchase of two gazebo shade structures from Target with a NTE of \$2,500